

Port Credit Memorial Arena

Completion Date: Dec. 31, 2010

Project costs: 12.9 million

Progress Report:

- Design, tendering and award process complete
- Construction approximately 35% complete
- Upcoming:
 - Foundation work to be completed.
 - Steel erection to start
 - Dasher rink board supplier to be awarded
 - Way finding / signage package and tender
 - Roofing demolition and installation to start
 - Seating design and tender



Foundation of new storage room



Underground plumbing work



Paint removal work ongoing

Port Credit Library

Completion Date: Substantial completion is anticipated in late November, with re-opening approximately 6 weeks later.

Project costs: \$3.1 m (\$2.5 m Infrastructure Stimulus Fund grant plus \$600,000 additional funds approved by Council)

Progress report:

- Caisson drilling work 100% complete; soil tested
- Plumbing and electrical rough-ins 90% complete
- HVAC rough-in progressing
- AV Tender was awarded
- Exterior signage is being finalized
- Millwork drawings continuing to be refined
- Shelving tender nearing completion
- Frit patterns for glass nearing completion
- Furniture selection underway
- Design underway for City pylon sign to be installed in front of the library, listing the park, library and arena including a digital message screen



Interior photo taken towards the west (along the wall where the Circulation Desk and Staff Workroom were previously situated)



Texaco Room showing indent for coffee counter and storage



Interior photo taken towards the east

Port Credit Outdoor Pool and Lions Park

Completion Date: March 2011

Project Costs: 7.3 million for pool and park redevelopment

Progress Report: **Pool**

- Design, Tender and Award process complete. Construction is underway.
- Trees, fencing and posts around existing pool area removed and debris partially removed.
- Fill from existing parking lot area is being removed off site.
- Existing pool tank demolished.
- Excavation for new pool tank completed.

Park: The Lions Park development component has been tendered and awarded to a landscape contractor, Aldershot Landscape Contracting. The site preparation work for the parkland development component began in June, i.e. removal of pool, back fill, site grading. An art installation will be included.

A facility naming report was considered by General Committee to rename the park "**Harold E. Kennedy Park**" and the pool "**Lions Club of Credit Valley Outdoor Pool**". The 30 day review period is underway with final decision expected at the August 4, 2010 Council meeting.

Lakeview Library – July 2010 Progress Report

Completion date:

- Substantial completion is anticipated in October/November, with re-opening approximately 6 weeks later.

Progress report:

- Plumbing and electrical rough-ins 90% complete
- HVAC rough-in progressing
- Shoring has been installed and demolition of support walls has taken place where required
- Footings installed for the canopy
- New watermain, valve chamber and manholes have been installed; not connected to water supply
- AV Tender was awarded
- Exterior signage is being finalized
- Millwork drawings issued for tender
- Shelving tender issued
- Frit patterns for glass approved
- Furniture selection underway
- Planning for Official Grand Re-opening celebration on Saturday, March 12, 2011 at 11 a.m.



Shoring up the ceiling



South Exterior Wall – expanding size of windows towards the park



South Interior Wall



East and South Interior Walls

(Note: all photos from June 2010)

Project costs:

- \$2,500,000